

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS**  
**1st QUARTER, CY 2022**

Province: **CAMARINES NORTE**

PROGRAM OR PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		No. of Extensions, if any	REMARKS
					% of COMPLETION	TOTAL COST INCURRED TODATE		
<b>A. ECONOMIC DEVELOPMENT</b>								
A.1. Architecture/Engineering @ Infrastructure Management Program								
A.1.1 Farm-to-Market Roads/Barangay Roads								
- Construction of Brgy. Road	Brgy. Mahawan-hawan, Labo, CN	30,000,000.00	22-Mar-22	19-Jul-22	10%			On-going
- Construction/Road Opening of Brgy. Road	Brgy. Submakin, Labo, CN	26,919,316.00	22-Mar-22	19-Jul-22	12%			On-going
A.1.2 Water System Development Project								
- Construction of Potable Water System (PWS), Phase II.	Capalonga, CN	60,000,000.00	31-Jan-22	29-Jun-22	70.02%	41,968,880.70		On-going
A.1.3 River Control/Flood Control, Slope Protection, Drainage & Spillway								
- Construction of River Control	Brgy. Anahaw, Labo, CN (near CNC)	50,000,000.00	27-Jan-22	25-Jun-22	62.08%	30,998,190.30		On-going
- Construction of River Control	Brgy. Alawihao, Daet, CN	100,000,000.00	26-Jan-22	24-Jun-22	36.05%	36,022,920.85		On-going
- Construction of River Control	Brgy. Mampurog, San Lorenzo Ruiz, CN	100,000,000.00	26-Jan-22	21-Nov-22	33.44%	33,412,578.30		On-going
A.1.4 Construction of Multi-Purpose Hall Evacuation Center and Covered Court								
- Construction of Multi-Purpose Building	Brgy. Larap, Jose Panganiban, CN	10,000,000.00						Not Yet Started
<b>TOTAL FOR ECONOMIC DEVELOPMENT</b>		<b>376,919,316.00</b>				<b>142,402,570.15</b>		
<b>D. ENVIRONMENTAL MANAGEMENT</b>								
<b>GRAND TOTAL</b>		<b>376,919,316.00</b>				<b>142,402,570.15</b>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**MERCEDES M. ALFUERTE**  
Provincial Budget Officer

**(SGD.) EDGARDO A. TALLADO**  
Governor